



City Project 2011-1

2011 Infrastructure Improvements

Construction Update #7
July 11, 2011



Construction Hotline (651) 480-2334



Work Completed During the Past Week...



- **14th Street Area Between Park Lane and Pine Street**
 - Sanitary sewer and water service replacements continued throughout the week. The contractor has completed 43 of 52 services.
- **Between Westview Drive & Park Lane (14th Street, Hillside Street, Hillside Court, & View Court):**
 - No significant work was completed last week.
- **Whispering Ln, Whispering Ct, and North Frontage Rd:**
 - All 3 streets were reclaimed (pavement and base gravel ground up and mixed) and graded, with excess material removed in preparation for paving.
 - All 3 streets received the first layer of pavement.

What to Expect for the Coming Week (7/11-7/16)...



- **14th Street, Between Park Lane and Pine Street:**
 - Water & sewer service replacement – the last of the services will be replaced early in the week. The watermain and services will then be tested for both leaks and for bacteria. When all tests have passed, the process of switching water services to the new main will begin, possibly as early as Thursday (7/14) or Friday (7/15).
 - Storm sewer – Some of the existing storm sewer will be replaced and new storm sewer will be installed along much of the length of 14th St and on Prairie St. This work will likely take the remainder of the week and possibly will continue into the week of 7/18.
- **Between Westview Drive & Park Lane (14th Street, Hillside Street, Hillside Court, & View Court):**
 - No work is scheduled for this area next week.
 - Reclaiming (pavement and base gravel ground up and mixed) and grading of the streets is expected to begin during the week of 7/18.
- **West of Westview Drive (14th Street, 12th Street, Honeysuckle Lane, Sun Valley Drive, Blueberry Lane, Blueberry Court, & Rosemary Court):**
 - A crew will begin removing the areas of curb and gutter, and some driveway aprons, currently marked with pink paint. A second crew will begin pouring new concrete in those same areas later in the week. Expect this work to continue throughout the week and possibly continue into the week of 7/18.
 - A third crew will continue lining sanitary sewer services with a new plastic liner. Those homeowners whose service lines were inspected and determined to be in need of replacement can expect to be contacted by the service lining contractor during the week, (if they have not already been contacted).
- **Whispering Ln, Whispering Ct, and North Frontage Rd:**
 - No work is scheduled for this area next week.
- **All Other Project Streets (West of Westview Drive and East of Vermillion Street):**
 - Preliminary work of laying out the temporary water main in the project streets east of Vermillion St. Expect contractor personnel in the area installing the pipe in back yards.
 - No other work is scheduled for these areas.



Future Construction Updates will be provided by....

- Hard copy – at specially marked mailboxes located throughout the project area
- E-mail - Visit <http://www.ci.hastings.mn.us/Main/ListServs.htm> Click on “Sign Up” next to the “Construction Updates – 2011 Infrastructure Improvement Program” link.
- On the City’s website - www.ci.hastings.mn.us/PublicWorks/PWENGCurrentProjects.html

Questions or Concerns?

If you have any question or concerns regarding the project, please contact the Construction Hotline at (651) 480-2334.