



City Project 2011-1

2011 Infrastructure Improvements

Construction Update #8
July 15, 2011



Construction Hotline (651) 480-2334



Work Completed During the Past Week...

- **14th Street Area Between Park Lane and Pine Street**
 - All sanitary sewer and water service replacements are now complete.
 - Storm sewer replacement and installation on 14th St between Pine and Lyn Way is complete
 - Grading of the street in preparation for the curb and gutter has begun
- **Between Westview Drive & Park Lane (14th Street, Hillside Street, Hillside Court, & View Court):**
 - No significant work was completed last week.
- **Whispering Ln, Whispering Ct, and North Frontage Rd:**
 - No significant work was completed last week.
- **West of Westview Dr (14th St, 12th St, Honeysuckle Ln, Sun Valley Dr, Blueberry Ln & Ct, & Rosemary Ct):**
 - Sewer service linings are nearly complete, with the contractor completing approximately 9 services.
 - Spot removal and replacement of curb and gutter and some driveway aprons began, with the contractor completing approximately 60% of all replacements.

What to Expect for the Coming Week (7/18-7/23)...

- **14th Street, Between Park Lane and Pine Street:**
 - The new water main will be tested for bacteria. When all tests have passed. The process of switching water services to the new main will begin, possibly as early as Tuesday (7/19).
 - Storm sewer – Replacement of the storm sewer pipe and structures on Prairie St and on 14th St between Park Ln and Lyn Way. This work will likely be completed by the middle of the week.
 - Street Grading – Crews will continue to grade the street in preparation for the new curb and gutter. Gravel material that is generated from reclaiming other areas of the project will be placed for the new street base. This work will likely be completed by the middle of the week.
 - New Curb and Gutter – Crews begin setting string lines for the new curb and gutter late next week. Weather permitting, installation of the new curb and gutter will begin on Friday (7/22). Affected residents will receive additional information about curb and gutter from a flier that will be delivered door-to-door.
- **Between Westview Drive & Park Lane (14th Street, Hillside Street, Hillside Court, & View Court):**
 - Reclaiming (pavement and base gravel ground up and mixed) and grading of the streets will begin Monday (7/18). Some of the material that is generated will be hauled to 14th St for use as part of the base gravel.
 - New storm sewer will be installed on Hillside Ct early next week.
- **West of Westview Drive (14th Street, 12th Street, Honeysuckle Lane, Sun Valley Drive, Blueberry Lane, Blueberry Court, & Rosemary Court):**
 - Spot Curb and Gutter Replacement – The contractor will continue to replace areas of curb and gutter and some driveway aprons. Expect this work to be completed by the end of the week.
 - The last of the sewer services will be lined early next week.
- **Whispering Ln, Whispering Ct, and North Frontage Rd:**
 - No work is scheduled for this area next week.
- **All Other Project Streets (West of Westview Drive and East of Vermillion Street):**
 - Preliminary work of laying out the temporary water main in the project streets east of Vermillion St. Expect contractor personnel in the area installing the pipe in back yards.
 - Milling of the pavement on Florence St, 16th St E, and Bailly St will be completed early next week.
 - Work on extending the water main and the sanitary sewer main further south on Florence St will begin mid to late next week.
 - Replacement of sanitary sewer and water services will begin on Florence St late next week.

