




City Project 2011-1

2011 Infrastructure Improvements

Construction Update #14
August 26, 2011



Construction Hotline (651) 480-2334



Work Completed During the Past Week...

- **14th Street Area Between Park Lane and Pine Street (includes Prairie Street)**
 - Crews continued the process of grading the yards behind the curb and placing black dirt. This work is now nearly complete.
- **Between Westview Drive & Park Lane (14th Street, Hillside Street, Hillside Court, & View Court):**
 - Some additional grading of yards in areas that were disturbed by construction activities. This work is now nearly complete.
- **Whispering Ln, Whispering Ct, and North Frontage Rd:**
 - No significant work was completed during the week.
- **West of Westview Dr (14th St, 12th St, Honeysuckle Ln, Sun Valley Dr, Blueberry Ln & Ct, & Rosemary Ct):**
 - Honeysuckle Ln, 14th St between Pleasant Dr and Westview Dr, and Sun Valley Dr were reclaimed (pavement ground up) on Tuesday.
- **15th Street E, 17th Street E, and Bailly Street:**
 - Crews completed replacing sanitary sewer and water services on Bailly St and 17th St between Bailly and Tyler.
 - Installation of storm sewer on Bailly St continued for much of the week. Work has been slowed significantly by rock, which has to be jack-hammered for installation of the pipe and structures. It is expected to be completed by Friday (8/26).
 - 15th St E and the north end of Bailly St have been graded and gravel has been placed.
 - Curb and gutter installation on 15th St E and the north end of Bailly St is expected to be completed on Friday (8/26).
- **Florence Street and 16th Street E:**
 - Additional grading was completed in preparation for paving.
- **McNamara Ave, Sumner Ave, and 11th St E:**
 - Deficient soils in the road bed of 11th St between Sibley and Ramsey were removed and replaced with millings from other areas of the project.
 - 11th St has been graded and gravel has been placed where needed in preparation for installation of curb and gutter.
 - Installation of the temporary water system for residents of McNamara Ave and the east end of 17th St is nearly complete.

What to Expect for the Coming Week (8/29– 9/3)...

- **14th Street, Between Park Lane and Pine Street:**
 - Crews are expected to complete the process of grading the yard areas behind the curb and placing black dirt.
 - A crew is expected to begin lining of the sanitary sewer main that was not replaced (2 areas, west of Pine St and east of Lyn Way)
 - The contractor may begin re-installing the mailboxes by late next week. Please make sure your mailbox is accessible to the contractor for the installation.
 - **PLEASE NOTE:** If you have a sprinkler system that was partially removed for construction activities, now is a good time to have the lines re-installed. This will allow the work to be completed before any seeding is done.
- **Between Westview Drive & Park Lane (14th Street, Hillside Street, Hillside Court, & View Court):**
 - A crew is expected to begin lining of the sanitary sewer mains.



Continued on back



- **West of Westview Drive (14th Street, 12th Street, Honeysuckle Lane, Sun Valley Drive, Blueberry Lane, Blueberry Court, & Rosemary Court):**
 - Grading of those streets that were just reclaimed will continue on Monday (8/29).
 - Paving of the first layer on the reclaimed streets and 12th St west of Pleasant Dr is scheduled for Tuesday (8/30). Affected residents will receive additional information regarding paving operations via door-to-door flyer.
- **Whispering Ln, Whispering Ct, and North Frontage Rd:**
 - No significant work is expected in this area next week.
- **15th Street E, 17th Street E, and Bailly Street:**
 - Crews will be testing the water mains for leaks and samples will be taken for bacteria tests.
 - Some grading of the south end of Bailly St and the west end of 17th St may be taking place late in the week.
 - Driveway aprons on 17th St between Ramsey and Tyler should be installed early next week.
 - Paving of 17th St between Ramsey and Tyler is scheduled for Friday (9/3). Affected residents will receive additional information regarding paving via door-to-door flyer.
- **Florence Street and 16th Street E:**
 - Driveway aprons should be installed early next week.
 - A crew is expected to begin lining of the sanitary sewer main on Florence.
 - Paving of the first layer is scheduled for Friday (9/3). Affected residents will receive additional information regarding paving via door-to-door flyer.
- **McNamara Avenue, Sumner Avenue, and 11th Street E:**
 - Replacement of the sanitary sewer main on Sumner Ave is expected to begin on Monday (8/29). Crews will begin mid block on Sumner between 17th and 18th and continue north.
 - After the sanitary sewer main is installed on Sumner Ave, the utility crew will continue with installing the sanitary sewer main on 17th St, beginning at Sumner Ave and continuing west.
 - Utility crews will begin installation of the storm sewer on Sumner Ave mid to late next week. They will begin the work at 18th St and continue north to the intersection of 17th St.
 - It is expected that residents on McNamara and the east end of 17th St will be switched over to the temporary water main by mid week. This will allow the utility crew to begin installation of the sanitary sewer main on McNamara Ave late next week.
 - Paving of the first layer on 11th St is scheduled for Friday (9/3). Affected residents will receive additional information regarding paving via door-to-door flyer.

Future Construction Updates will be provided by....

- Hard copy – at specially marked mailboxes located throughout the project area
- E-mail - Visit <http://www.ci.hastings.mn.us/Main/ListServs.htm> Click on “Sign Up” next to the “Construction Updates – 2011 Infrastructure Improvement Program” link.
- On the City’s website - www.ci.hastings.mn.us/PublicWorks/PWENGCurrentProjects.html

Questions or Concerns?

If you have any question or concerns regarding the project, please contact the Construction Hotline at (651) 480-2334.