



City Project 2011-1

2011 Infrastructure Improvements

Construction Update #3

June 10, 2011



Construction Hotline (651) 480-2334



Work Completed...

- **14th Street Area Between Park Lane and Pine Street**
 - Milling of the street surfaces on 14th Street and Prairie Street has been completed
 - Blacktop curbing has been removed
 - The portions of the driveways and carriage walks that will be replaced have been removed
 - The temporary watermain has been put into service and most affected residents have been switched over

What to Expect for the Coming Week (6/13 – 6/18)...



- **14th Street, Between Park Lane and Pine Street:**
 - Sanitary sewer main replacement – beginning just west of Pine Street and continuing west. This work will involve digging a deep trench down the middle of 14th Street, limiting access to driveways at times. The contractor will contact homeowners to ensure they can get out of driveways before they are blocked. Replacement of the sanitary sewer main in this area is expected to take all week and possibly into the week of June 20th.
- **Between Westview Drive & Park Lane (14th Street, Hillside Street, Hillside Court, & View Court):**
 - The contractor will hold off on installing the new storm sewer on Hillside Court until after the streets are ground up for replacement, probably after the 1st of July.
 - A crew will begin removing the areas of curb and gutter, and some driveway aprons, currently marked with pink paint. A second crew will begin pouring new concrete in those same areas later in the week. Expect this work to continue throughout the week and into the week of June 20th.
 - A third crew will begin lining sanitary sewer services with a new plastic liner. Those homeowners whose service lines were inspected and determined to be in need of replacement can expect to be contacted by the service lining contractor during the next week or two.
- **All Other Project Streets (West of Westview Drive and East of Vermillion Street):**
 - A crew will be in these areas with a motorized walk-behind saw to cut driveways, carriage walks, and curb and gutter for later removal and replacement. This work will take 1 to 2 weeks.
 - No other work is scheduled for these areas

Parking During Construction

You will be able to access your driveway, and park in the street **before and after the contractor's working hours (7am to dusk)**. It is also likely that you'll have access during the day **when the contractor is not working directly in front of your home**.

Future Construction Updates will be provided by....

- Hard copy – at specially marked mailboxes that will be adjacent to the temporary mailboxes
- E-mail - Visit <http://www.ci.hastings.mn.us/Main/ListServs.htm> Click on "Sign Up" next to the "Construction Updates – 2011 Infrastructure Improvement Program" link.
- On the City's website - www.ci.hastings.mn.us/PublicWorks/PWENGCurrentProjects.html
- On Facebook – <http://www.facebook.com/CityofHastings>



Questions or Concerns?

If you have any question or concerns regarding the project, please contact the Construction Hotline at (651) 480-2334.